

Weekly Site Report

BLACK ROCK WEEKLY REPORT

Weekly PSD Report
EPIROC SA

Contents

Weekly Service Report – Black Rock Mine Operations	2
Report Summary	2
General Summary	2
BEV - Critical Issues Summary	2
CAS L9 Implementation - Critical Issues Summary	3
Certiq & Mobilaris - Critical Issues Summary	3
BEV – MH4.0 Upgrades	3
Passport 360 Compliance	3
BEV Report	3
Weekly machine utilization summary:	3
Planned work for the coming week :	6
Battery and Charger Status Report.....	6
General summary	6
FST Report Summary	8
Field Service on site:	8
CAS Report Summary.....	8
Critical Issues	8
Progress Update.....	8
Certiq & Mobilaris Report Summary	8
General summary	8

Weekly Service Report – Black Rock Mine Operations

Report type:	Weekly	Submitted to:	Sello Taku and Sipho
Week Date:	27 September 2025	End Date	03 October 2025
Reported By:	Philip Moller		
BEV:			
Service Tech:	Ivan Phiri	Service Tech:	Lukas Serumola
Service Tech:	Patricia Mazinyo	Service Tech Assistant:	Patrick Yoko
Specialist:	Frikkie van der Walt		
Field Service:			
Service Tech:	Alpheus Mareke	Service Tech:	Mathews Mosemane
CAS Project:			
Team Leader:	Bradley Nast	Service Tech:	Phineas Sibanda
Service Tech:	Julius Manamela	Service Tech:	Joseph Mampa
Certiq Project:			
Team Leader:	Segunda Fernando	Service Tech:	
Mobilaris:			
Team Leader:	Rupert Grobler		

Report Summary

General Summary

The purpose of this report is to give an overview of all the Epiroc activities at Blackrock Mine Operations (BRMO).

BEV - Critical Issues Summary

- Critical spares list review process started. Meeting with BR team this week.

- Strata breakdowns a lot this week. Team busy investigating long crawling distances on some machines.

CAS L9 Implementation - Critical Issues Summary

- All fleet except BEV machines in NCH3 is currently operating on CAS level 9.

Certiq & Mobilaris - Critical Issues Summary

- Machine availability to review the installation and collect evidence for the commissioning documents
- CAS level 9 trainings to be completed.

BEV – MH4.0 Upgrades

- MH4.0 software upgrades project update to be sent for approval.

Passport 360 Compliance

- BEV Technicians: **96%**
- CASL9 (Gloria): **98%**
- CASL9 (Nch2): **97%**
- CAS L9 (Nch3): **97%**
- Certiq & Mobilaris N2: **97%**
- Certiq & Mobilaris Gloria: **98%**
- Epiroc SLA: **84% - Contract stopped. Pack to be archived**

BEV Report

Weekly machine utilization summary:

1. *Saturday 27 September 2025:*

2. FL 98 -
3. FL 99 -
4. FL 107 -
5. FL 108 -
6. FL 112 -
7. FL 113 -
8. DT 146 -
9. DT 147 -
10. DT 149 -
11. DT 150 -
12. DT 162 -
13. DT 163 -
14. DT 171 -

Sunday 28 September 2025:

1. FL 98 -
2. FL 99 -
3. FL 107 -
4. FL 108 -
5. FL 112 - Morning shift: 3rd party supplier fault – Strata. (37min)
Morning shift: 3rd party supplier fault – Strata. (26min)
6. FL 113 -
7. DT 146 - Morning shift: Mechanical breakdown – No feedback. (1H17min)
8. DT 147 -
9. DT 149 - Morning shift: 3rd party supplier fault – Strata. (41min)
10. DT 150 -
11. DT 162 - Morning shift: Mechanical breakdown – Chassis – No feedback. (1H28min)
12. DT 163 -
13. DT 171 -

Monday 29 September 2025:

1. FL 98 -
2. FL 99 - Morning shift: 3rd party supplier fault – Strata. (3H02min)
3. FL 107 - Afternoon shift: Electrical breakdown – No feedback. (4H59min)
4. FL 108 - Night shift: Mechanical breakdown – No feedback. (1H51min)
5. FL 112 -
6. FL 113 -
7. DT 146 -
8. DT 147 -
9. DT 149 - Morning shift: 3rd party supplier fault – Strata. (4H26min)
10. DT 150 -
11. DT 162 - Morning shift: 3rd party supplier fault – Strata. (2H19min)
12. DT 163 - Morning shift: 3rd party supplier fault – Strata. (4H42min)
Afternoon shift: 3rd party supplier fault – Strata. (4H05min)
13. DT 171 -

Tuesday 30 September 2025:

1. FL 98 -
2. FL 99 - Morning shift: 3rd party supplier fault – Strata (1D09H)
3. FL 107 - Morning shift: Auto electrical breakdown – No feedback. (25min)
4. FL 108 - Afternoon shift: Mechanical breakdown – Reported with red stop lamp, reset machine. (1H08min)
5. FL 112 -
6. FL 113 -
7. DT 146 -
8. DT 147 - Afternoon shift: 3rd party supplier fault – Strata. (06H02min)
9. DT 149 - Night shift: 3rd party supplier fault – Strata. (34min)
10. DT 150 -
11. DT 162 - Afternoon shift: Electrical breakdown. Battery VPX00048 overheating. (3H55min)

12. DT 163 -
13. DT 171 – Afternoon shift: 3rd party supplier fault – Strata (1H16min)

Wednesday 01 October 2025:

1. FL 98 -
2. FL 99 -
3. FL 107 -
4. FL 108 - Afternoon shift: 3rd party supplier fault – Strata. (1D01H22min)
5. FL 112 -
6. FL 113 – Afternoon shift: Electrical breakdown – Gears going to neutral. No feedback what was done to repair. (2H46min)
7. DT 146 -
8. DT 147 - Morning shift: 3rd party supplier fault – Strata. (4D21H03min) Ongoing breakdown
9. DT 149 - Afternoon shift: Electrical breakdown 800V system – No feedback. (1H35min)
Afternoon shift: 3rd party supplier fault – Strata. (2H24min)
10. DT 150 -
11. DT 162 -
12. DT 163 - Morning shift: Mechanical breakdown – Changed seat and 250 hr service. (3H14min)
13. DT 171 – Afternoon shift: Electrical breakdown – No feedback. (47min)

Thursday 02 October 2025:

1. FL 98 -
2. FL 99 - Afternoon shift: 3rd party supplier fault – Strata. (1D09H09min)
3. FL 107 -
4. FL 108 -
5. FL 112 - Afternoon shift: 3rd party supplier fault – Strata. (2H20min)
Night shift: 3rd party supplier fault – Strata. (1H36min)
6. FL 113 – Morning shift: Mechanical breakdown – Changed transmission mounting rubbers. (3H59min)
7. DT 146 - Morning shift: Mechanical breakdown – No feedback on what was done. (1H21min)
8. DT 147 -
9. DT 149 - Night shift: 3rd party supplier fault – Strata. (1H45min)
10. DT 150 - Night shift: Mechanical breakdown – repaired oil leak. (9H29min)
11. DT 162 -
12. DT 163 -
13. DT 171 –

Friday 03 October 2025:

1. FL 98 -
2. FL 99 -
3. FL 107 -
4. FL 108 -

5. FL 112 - Afternoon shift: 3rd party supplier fault – Strata. (1H)
Afternoon shift: 3rd party supplier fault – Strata. (3H42min)
6. FL 113 -
7. DT 146 -
8. DT 147 -
9. DT 149 -
10. DT 150 -
11. DT 162 -
12. DT 163 - Night shift: Tyre Bay breakdown – Replaced tyre. (9H24min)
13. DT 171 -

Planned work for the coming week:

SERVICES:

Maintenance Schedule Oct 2025				
Monday	Tuesday	Wednesday	Thursday	Friday
6-Oct-25	7-Oct-25	8-Oct-25	9-Oct-25	10-Oct-25
DT0118	DT0171	DT0145	DT0148	DT0149
FL0056	FL0080	FL0082	FL0101	FL0103
HD0049	HD0050	HD0051	HD0052	HD0055

Battery and Charger Status Report

General summary

ST14 – B4 battery packs

- We currently have 10 x ST14 – B4 battery packs and 6 x ST14 machines operational underground. This is equal to the committed ratio of 1.6 batteries per machine.

MT42 – B5 battery packs

- We currently have 12 x MT42 – B5 battery packs operational underground. This is above the committed ratio of 1.6 batteries per machine.

160 kW Chargers

- Charger 4 Module 1 is removed. Module is faulty and needs to be replaced. BRMO need to order new module.

- Charger 5 Module 4 is removed. Module is faulty and needs to be replace. BRMO need to order new module.
- Charger 7 one Module is switch off. It trips mini sub braker when it is switch on.
- Charger 8 one Module is switch off. It trips mini sub braker when it is switch on.
- Post 3,6 and 7 CCS connector cables need to be replaced. New 300A cables was order and received. Need to order upgraded spring set.

General

- Damage audits have been completed on battery packs, communication for repairs and battery upkeep was sent to BRMO with the respective quotations to ensure adequate battery upkeep.
- There are more noted charger stops; this is being investigated with initial indications being worn out charger and CCS battery inlet connectors. DCDC campaign to kick off once technicians are onboarded.

Table 1: Battery pack availability for week 2025

Battery Type	Battery ID	Status	Comment
B4 - ST14	VPY-00011	Working	
B4 - ST14	VPY-00031	Working	
B4 - ST14	VPY-00051	Working	
B4 - ST14	VPY-00048	Working	
B4 - ST14	VPY-00049	Working	
B4 - ST14	VPY-00088	Breakdown	TMS/Subpack/VCB connector.
B4 - ST14	VPY-00086	Working	
B4 - ST14	VPY-00076	Working	
B4 - ST14	VPY-00083	Working	
B4 - ST14	VPY-00041	Working	
B5 - MT42	VPX-00016	Working	
B5 - MT42	VPX-00015	Working	
B5 - MT42	VPX-00023	Working	
B5 - MT42	VPX-00017	Working	
B5 - MT42	VPX-00010	Working	
B5 - MT42	VPX-00050	Working	
B5 - MT42	VPX-00031	Working	
B5 - MT42	VPX-00036	Working	
B5 - MT42	VPX-00028	Working	
B5 - MT42	VPX-00026	Working	
B5 - MT42	VPX-00024	Working	
B5 - MT42	VPX-00048	Working	
B5 - MT42	VPX-00044	Surface	On machine: 8997901500

Battery overheat summary:

- Nothing for the week reported

FST Report Summary

Field Service on site:

- Attend HD0069 – Rental drill – No power
- Commision new ST14 - FL0121

CAS Report Summary

Report Type:	Weekly	Project Leader:	Hennie van Niekerk
Start Date:	27-Sept-2025	Report By:	Bradley Nast
End Date:	03-Oct-2025	Contract No:	BPE145D

Critical Issues

1. BEV machines software is still not upgraded yet live on CAS L9.
2. Team is busy with software update and commissioning in NCH2.

Progress Update

1. All diesel TMMs in NCH3 software is upgrade and commissioned on CAS L9.
2. All TMMs in NCH2 are live on L9 excluding FL86(on Breakdown) & DT95(to be commissioned)

Certiq & Mobilaris Report Summary

General summary

NCH 2 and Gloria are in the project phase. Installations are complete and commissioning is in progress. NCH3 is on a support contract, However the contract has lapsed.

NCH2:

25 machines scoped for the smart enablement project:

- 3 Machines are scrapped
- 2 Machines' commissioning document sent for signature by the Black Rock project team; those are currently not communicating.
- 12 Machines are complete, and Commissioning documents are signed.
- 1 machine work in a section with no Wi-Fi. Can't test and commission. Issue raised with Wayne
- 1 Machine not in use. Mine manager reserved future projects.
- 7 machines are under investigations.

Gloria:

13 machines scoped for the smart enablement project:

- 3 machines completed and commissioned.
- 8 machines under investigations.
- 2 machines, ECU not giving out date. It was report to Black Rock. Replacement is expected.

NCH3:

- 1. Support contract expired.**

Support contract to be reviewed before S2 optimisation project kicks off.